GOVERNMENT OF ANDHRA PRADESH

A B S T R A C T

B.R.R. Vamsadhara Project - Excavation of Flood Flow Canal taking off from Mahendratanaya River near Chapara village of Meliaputti Mandal in Srikakulam District and formation of Off-shore Reservoir near Regulapadu village, Palasa Mandal, including distributory network to provide irrigation facility to command 9960 Ha (24600 Acres)- Additional payment of Rs. 14,08,98,592/- due to variation in additional quantities of structures – Permission – Accorded – Orders – Issued.

WATER RESOURCES (PROJECTS.I A2) DEPARTMENT

G.O.RT.No. 452 **Dated: 21-08-2017**

Read :

From the CE,NC, Visakhapatnam Lr. No.CE/NC/VSP/DEE1/AEE7/1799 MTR Vol.15/127 Govt. Dt:27.07.2017.

***

ORDER:

In the reference read above, the Chief Engineer, North Coast has submitted that the work, "Excavation of Flood Flow Canal taking off from Mahendratanaya River near Chapara Village of Meliaputti Mandal in Srikakulam District and formation of Off-shore Reservoir near Regulapadu village, Palasa Mandal, including distributory network to provide irrigation facility to command 9960 Ha. (24600 Acres)" was entrusted to M/s SVEC-INDU (JV), Hyderabad under EPC turnkey system vide Agreement No 46 SE/2007-08 dated 18-02-2008 of BRR Vamsadhara Project Circle, Srikakulam for an Agreement value of Rs. 123.25 Crores for an agreement period of 1 year i.e., up to 17.02.2009. The agency could not complete the work within the stipulated agreement period and applied for extension of times. The Government have granted extension of time upto 31.03.2018. The works are in progress.

2. Further, the agency through Superintending Engineer has submitted the proposals for additional quantities of structures for Rs.20.91 Cr., as per G.O.Ms No. 22 , Dt.23.02.2015 for according approval.

3. The proposals for net financial variation due to additional quantities of structures are placed before the State Level Standing Committee and IBM Joint Committee. The Committee convened its

PTO

meeting on 29.06.2017 and the State Level Standing Committee and IBM Joint Committee has noticed that as the agency has gone for alternate alignment, the necessity of Tunnel has arisen. The committee opined that different alternatives in place of tunnel like cut &Cover, Open cut etc., and their financial implication is to be worked out before arriving at the financial implication for tunnel. In view of the above observations, the net variations due to additional structures & quantities is arrived deleting the financial implication of Tunnel and it is arrived as Rs. 14,08,98,592/-.

4. After detailed deliberations the State Level Standing Committee and IBM Joint Committee recommends to the Government for additional payment of Rs. 14,08,98,592/- due to variation in additional quantities of structures except tunnel in the work of B.R.R. Vamsadhara Project - Excavation of Flood Flow Canal taking off from Mahendratanaya River and formation of Off-shore Reservoir. As 7 structures are yet to be approved, the financial implication is subject to change after approval of all the structures and the Chief Engineer may be directed to submit the proposals of financial implication again after approval of all structures and obtain final approval from the Government regarding the variation in cost.

5. Government after careful consideration hereby accord permission for additional payment of Rs. 14,08,98,592/- (Rupees Fourteen crores eight lakhs ninety eight thousand five hundred and ninety two only) due to variation in additional quantities of structures except tunnel in the work of B.R.R. Vamsadhara Project - Excavation of Flood Flow Canal taking off from Mahendratanaya River and formation of Off-shore Reservoir subject to the Chief Engineer ensuring that no excess payments are done over and above the measures as per G.O.Ms.No. 22, dated. 23-02-2015.

6. Further the Chief Engineer is requested to submit the proposals of financial implication again after approval of all structures and obtain final approval from the Government regarding the variation in cost as 7 structures are yet to be approved and the financial implication is subject to change after approval of all the structures. The Chief Engineer, North Coast, Visakhapatnam shall, therefore, take necessary action in the matter.

Contd..3

7. This order issues with the concurrence of Finance (FMU-WR II) Department vide their U.O.No. 48022/316/FMU-WR.II/2017, dated. 16-08-2017.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To
The Chief Engineer, North Coast, Visakhapatnam

Copy to:

The Accountant General, AP, Hyderabad
The Director of Works & Accounts, Ibrahimpatnam,Vijayawada
The P.S to Minister (WRD)
The P.S to Secretary (WRD)
The Finance (FMU-WR II) Deptt.
SF/SCs.

//FORWARDED::BY ORDER//

SECTION OFFICER